MEETING OF THE BERKSHIRE LOCAL TRANSPORT BODY (BLTB) – THURSDAY 14 JULY 2022

CONTACT OFFICER: Alison Webster, Chief Executive, Berkshire Local Enterprise Partnership

Item 6: Thames Valley Berkshire Local Growth Deal 2015/16 to 2020/21

Purpose of Report

- To report on the progress of the <u>Thames Valley Berkshire Local Growth Deal</u>ⁱ, as amended by Growth Deal 2 (£10.2 million further support to Thames Valley Berkshireⁱⁱ) and Growth Deal 3 (<u>Factsheet GD3</u>ⁱⁱⁱ) with particular reference to the schemes included in the Transport Packages of the <u>Strategic Economic Plan</u>^{iv}; and on the progress of schemes funded by the Business Rates Retention Pilots (BRRP) of 2018/19 and 2019/20. This report also reports on the transport element of the <u>Getting Building Fund</u> (GBF) released in September 2020.
- 2. The headline figure for transport scheme grants under the three Local Growth Deals is £135.96m. This includes £24m of "DfT retained" allocation relating to the Wokingham Distributor Roads. This report no longer includes detail for the TVB Smart City Cluster scheme, as this is reported separately to Berkshire's Digital Infrastructure Group. A further £25m has been released through BRRP1 2018/19 and £11m from BRRP2 2019/20, with £1.1m being allocated to two digital projects. Thames Valley Berkshire has received £7.5m through the GBF, of which £2,093,000 has been allocated to two transport projects.
- **3.** £14.742m LGF was spent on transport schemes in 2015/16, £16.546m in 2016/17, £15.055m in 2017/18, £8.810m in 2018/19 and £12.441m 2019/20; £44.366m in 2020/21. In addition, £25.547m was spent from BRRP and £2.093 from the GBF.
- 4. To note a change to the current programme of LGF schemes:

Scheme 2.34 Slough MRT Phase 2 – note the change in focus for the park and ride facility.

Recommendations

- 5. That you note the progress made on the schemes previously given programme entry status, as set out in the accompanying summary report.
- 6. That you note the proposed changes to scheme 2.34.

Other Implications

<u>Risk Management</u>

 The delegation of programme management responsibilities to the LEP/BLTB brings risks. The well-established scrutiny given by both BST(O)F and BLTB meetings is designed to mitigate that risk.

- 8. There will be an element of risk for scheme promoters who invest in developing their schemes to full business case stage in accordance with the approved <u>Assurance Framework^v</u>. However, there is also risk involved in not developing the schemes; that risk is that any reluctance to bring the schemes forward will result in any final approval being delayed or refused.
- 9. The risks associated with each scheme are monitored locally. Table 4 has been adapted to show the current risk rating of each of the schemes. Completed schemes are shown in blue.

Financial

10. Thames Valley Berkshire LEP has been granted freedoms and flexibilities in managing the Local Growth Deal Capital Programme. This means that we will receive an annual allocation of capital within which it will be our responsibility to manage the award of LGF to individual schemes. This is a positive development for TVB LEP and recognises the confidence that government has in our governance arrangements.

Table 1: Available Finance for Transport Schemes (including digital) in TVB Local Growth Deal, BRRP and GBF

| £m | 2015/16 – 2022/23 |
|---|-------------------|
| Growth Deal 1 "DfT Major Schemes" | 24.0 |
| Local Growth Deal | 112.0 |
| BRRP 2018/19 and 2019/20 | 34.9 |
| Getting Building Fund 2020/21 and 2021/22 | 2.1 |
| Grand Total | 172.9 |

*Digital infrastructure projects have been removed from the totals above as these are governed by the Digital Infrastructure Group.

11. The profile and status of the available money in each year is as follows:

Table 2: Local Growth Deal, BRRP and GBF Financial Allocations for Transport Schemes by Financial Year

| £m | 2015 /16 | 2016 /17 | 2017 /18 | 2018 /19 | 2019 /20 | 2020 /21 | 2021 /22 | 2022 /23 | Total |
|---|-------------|-------------|-------------|-------------|-------------|-------------|-------------|-------------|--------|
| Combined Growth Deal 1, 2, 3 & LTB Allocation | 14.74 | 16.55 | 15.06 | 8.81 | 12.44 | 44.37 | - | - | 111.96 |
| Growth Deal 1 (DfT Major Schemes) | - | - | - | 0.87 | 22.13 | 1.0 | - | - | 24.0 |
| Local Growth Deal Total | 14.74 | 16.55 | 15.06 | 9.68 | 34.37 | 45.37 | - | - | 135.96 |
| Business Rates Retention Pilot | - | - | - | 11.45 | 9.31 | 1.07 | 2.60 | 10.45 | 34.88 |
| Getting Building Fund | - | - | - | - | - | 0.60 | 1.50 | - | 2.10 |
| Grand Total | 14.74 | 16.55 | 15.06 | 21.13 | 43.88 | 47.04 | 4.10 | 10.45 | 172.95 |

12. The breakdown of types of projects with allocated LGF, BRRP and GBF monies is shown below:

| £m | LGF | BRRP | GBF | Total |
|--------------------------|-------|------|-----|-------|
| MRT / P&R projects | 23.5 | 21.1 | - | 44.6 |
| Railway projects | 30.7 | - | - | 30.7 |
| Highway improvements | 24.6 | - | 2.1 | 26.7 |
| Unlocking direct housing | 21.6 | 12.3 | - | 33.9 |
| Regeneration | 4.5 | | | 4.5 |
| Active travel | 6.9 | | | 6.9 |
| Revenue projects | 0.004 | 1.5 | - | 1.5 |
| DfT retained | 24.0 | - | - | 24.0 |
| Unallocated funds | n/a | n/a | n/a | n/a |
| Total funding | 135.8 | 34.9 | 2.1 | 172.9 |

Table 3: Breakdown of schemes by type by funding allocated

13. The LGF programme closed on 31 March 2021. Where a project did not complete by this date and there was still outstanding expenditure, the LEP was allowed to use freedoms and flexibilities to temporarily allocate the funding to an alternative capital project that took place within the local authority during 2020/21. Once the original projects completes, the LGF will be reallocated back to the original project. This process is known as a capital swap and is an accounting process to ensure that capital grants are defrayed within the correct financial period. Delivery partners confirmed that by the end of March 2021, expenditure was at roughly £79m, against the £112m paid over the LGF period. Roughly £33m was reallocated as a capital swap at March 2021, which was reduced to £22.1m at June 2022. The following table shows the amount of capital swap that was required by each local authority:

| Local Authority | Amount |
|---|--------|
| West Berkshire Council | £9.6m |
| Slough Borough Council | £4.6m |
| Royal Borough of Windsor and Maidenhead | £3.8m |
| Wokingham Borough Council | £1.6m |
| Reading Borough Council | £2.4m |
| Bracknell Forest Council | - |
| Total | £22.1m |

Table 4: LGF Capital Swap by Local Authority

14. Table 5 has been amended to present all project data previously shown across several tables. It shows the final award of scheme finance for 2015/16, 2016/17, 2017/18, 2018/19, 2019/20 and 2020/21. The provisional allocation for 2021/22 is shown for the BRRP and GBF. It also shows Red Amber Green (RAG) risk rating and completed projects in blue, the data that LTB approval was granted or sought and any notes including when future evaluations are due

15. Table 5 – Local Growth Deal, BRRP and GBF Scheme Funding Profiles

LEP Capital Infrastructure Programme Summary

05/07/2022

| Ref. | Scheme Name | Growth Deal | RAG | Notes | LTB Funding Approval | Start on Site | Completion date | 2015 /16 | 2016 /17 | 2017 /18 | 2018 /19 | 2019 /20 | 2020 /21 | Total |
|---------|--|----------------|-----|---|----------------------------|--------------------|----------------------------|-------------|-------------|-------------|-------------|-------------|-------------|--------|
| | LOCAL GROWTH FUND | | | | | | | | | | | | | |
| 2.01 | Newbury: King's Road Link Road | GD1 | AG | Worked stopped until planning issues are resolved. | Mar-15 | Oct-16 | Due Sep 22 | 0.000 | 1.335 | 1.000 | 0.000 | 0.000 | 0.000 | 2.335 |
| 2.02 | Bracknell: Warfield Link Road | GD1 | С | 1-yr impact report published Mar 20 | Jan-15 | Feb-15 | Apr 17; open Oct 18 | 3.500 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 3.500 |
| 2.03 | Newbury: London Road Industrial Estate | GD1 | С | 1-yr impact report published Jul 18 Delays to linked housing | Mar-15 | Feb-16 | Mar-17 | 0.500 | 1.400 | 0.000 | 0.000 | 0.000 | 0.000 | 1.900 |
| 2.04 | Wokingham Roads - Arborfield Cross Relief Rd | DfT major | С | 1-yr impact report due March 2023 | Jul & Aug 19 via DfT | Aug 19 enabling | Nov-20 | 0.000 | 0.000 | 0.000 | 0.874 | 22.126 | 1.000 | 24.000 |
| 2.05 | Newbury: Sandleford Park | GD2 | С | Final works underway | Jul-16 | Aug-18 | Dec-21 | 0.000 | 0.000 | 0.000 | 2.000 | 0.000 | 0.000 | 2.000 |
| 2.06 | Reading Green Park Railway Station | GD1 | AG | Final construction work before handing over to rail industry for safety testing. Opening expected late 2022 | Nov 14 & Jul 19 | Mar-18 | Due Sep 22 | 0.000 | 0.000 | 4.575 | 0.000 | 4.575 | 0.550 | 9.700 |
| 2.07 | Bracknell: Coral Reef Roundabout | GD1 | С | 1-yr impact report published Nov 17, 5 yr report due Nov 2023 | Jan-15 | Apr-15 | Apr-16 | 2.100 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.100 |
| 2.08 | Slough Rapid Transit Phase 1 | GD1 | С | 1-yr impact report published Mar 20 | Jul-14 | Dec-15 | Dec 17; buses Mar 19 | 3.100 | 2.500 | 0.000 | 0.000 | 0.000 | 0.000 | 5.600 |
| 2.09.01 | Sustainable Transport: NCN 422 | GD1 | С | 1-yr impact report due Nov 2022 | Nov-15 | Jan-17 | Dec-20 | 0.000 | 2.100 | 1.500 | 0.200 | 0.400 | 0.000 | 4.200 |

| 2.09.02 | Sustainable Transport: A4 Cycle (with Bucks) | GD1 | С | 1-yr impact report due Nov 2022 | Nov-15 | Feb-17 | Sep-18 | 0.000 | 0.483 | 0.000 | 0.000 | 0.000 | 0.000 | 0.483 |
|---------|--|------|-----|--|--------|--------|------------|-------|-------|-------|-------|-------|-------|-------|
| 2.10 | Slough A332 Improvements | GD1 | С | 1-yr impact report published Nov 2021 | Nov-14 | Dec-15 | Sep-19 | 1.267 | 1.433 | 0.000 | 0.000 | 0.000 | 0.000 | 2.700 |
| 2.11 | South Reading Mass Rapid Transit Phase 1 | CD1 | С | 1-yr impact report | Nev 15 | Aug 10 | Jul-19 | 0.000 | 2.970 | 0.000 | 0.000 | 0.000 | 0.000 | 2.970 |
| 2.12 | South Reading Mass Rapid Transit Phase 2 | GD1 | L L | published Nov 21 | Nov-15 | Aug-16 | Jul-19 | 0.000 | 0.000 | 1.530 | 0.000 | 0.000 | 0.000 | 1.530 |
| 2.13 | Wokingham Thames Valley Park and Ride | GD1 | С | Bus service tender is on hold | Jul-17 | Feb-18 | Nov-20 | 0.000 | 0.000 | 0.000 | 2.000 | 0.900 | 0.000 | 2.900 |
| 2.14 | East Reading MRT Phase 1 | GD1 | | Droiget with drown | | | | | · | | | | | |
| 2.25 | East Reading MRT Phase 2 | GD3 | | Project withdrawn | | | | | | | | | | |
| 2.15 | Bracknell: Martins Heron | GD1 | С | 1-yr impact report due published Nov 2021 | Apr-17 | Apr-17 | Apr-19 | 0.000 | 0.200 | 2.700 | 0.000 | 0.000 | 0.000 | 2.900 |
| 2.16 | Maidenhead: Station Access | GD 1 | С | | Nov-17 | Jan-19 | Oct-21 | 0.000 | 0.000 | 0.000 | 0.690 | 1.666 | 1.394 | 3.750 |
| 2.17 | Slough: A355 route | GD 1 | С | 1-yr impact report published Jul 18 | Nov-14 | Dec-15 | Feb-17 | 2.275 | 2.125 | 0.000 | 0.000 | 0.000 | 0.000 | 4.400 |
| 2.18 | Not used | | | | | | | | | | | | | |
| 2.19 | Bracknell: Town Centre Regeneration Infrastructure | GD 2 | С | 1-yr impact report published Mar 19 | Nov-15 | Apr-15 | Sep-17 | 2.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.000 |
| 2.20 | Not used | | | | | | | | | | | | | |
| 2.21 | Slough: Langley Station Access | GD 2 | С | 1-yr impact report due published Nov 2021 | Nov-16 | Mar-18 | Feb-20 | 0.000 | 0.000 | 1.500 | 0.000 | 0.000 | 0.000 | 1.500 |
| 2.22 | Slough: Burnham Station Access | GD 2 | С | 1-yr impact report published Jul 20 | Mar-16 | Jan-17 | Apr-19 | 0.000 | 2.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.000 |
| 2.23 | Reading: South Reading MRT Ph 3-4 | GD 3 | С | Final works underway. See BRRP below. | Nov-17 | Mar-18 | Due Mar 22 | 0.000 | 0.000 | 2.250 | 0.090 | 0.000 | 0.000 | 2.340 |

| 2.24 | Newbury: Railway Station | GD 3 | AG | Issues with station building resolved. Working to updated programme. | Conditional Jul 18, lifted Feb 19 | Jan-19 | Due Mar 23 | 0.000 | 0.000 | 0.000 | 3.630 | 0.000 | 3.061 | 6.691 |
|------|---|----------------|---------|---|--|--------------------|------------|-------|-------|-------|-------|-------|-------|-------|
| 2.25 | East Reading MRT Phas | e 2 - See 2 | .14 | | | | | | | | | | | |
| 2.26 | Wokingham: Winnersh | Relief Roa | d Phase | 2 - See BRRP | | | | | | | | | | |
| 2.27 | Maidenhead Town Centre: Missing Links | GD 3 | AG | Final stage of bridge installation, due on site in July. | Conditional Nov 18, lifted Sep 19 | Nov-20 | Due Nov 22 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.242 | 2.242 |
| 2.28 | Bracknell: A3095 Corridor | GD 3 | С | 1-yr impact report due - date TBC | Jul-18 | Oct 18 enabling | Nov-21 | 0.000 | 0.000 | 0.000 | 0.200 | 1.800 | 3.519 | 5.519 |
| 2.29 | Wokingham: Winnersh Triangle Park & Ride | GD 3 resrv. | A | Turning head close to completion. Car park water main issue resolved, work underway | Conditional Mar 19, lifted May 19 | Apr-21 | Due Feb 23 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 4.240 | 4.240 |
| 2.31 | Slough: Stoke Road Area Regeneration | GD 3 resrv. | AG | TVU sites work outstanding, railway station work near completion. Canal Bridge element removed. | Jul-19 | Aug 19 enabling | Due Sep 22 | 0.000 | 0.000 | 0.000 | 0.000 | 1.000 | 6.650 | 7.650 |
| 2.32 | Maidenhead: Housing Sites Enabling Work Ph. 1 | GD 3 resrv. | AR | Concerns over ability of final roundabout start. May lead to underspend / reallocation. See BRRP | Conditional Jan 19, lifted Jul 20 | Nov-20 | Due Mar 23 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 4.254 | 4.254 |
| 2.33 | GWR: Maidenhead to Marlow Branch Line Upgrade | GD 3 resrv. | | Project withdrawn | | | | | | | | | | |
| 2.34 | Slough MRT Phase 2 – see BRRP below | | | | | | | | | | | | | |
| 2.35 | Reading: Reading West Station Upgrade | GD 3 resrv. | А | GWR contractor to begin work on station building in July. | Nov-19 | Feb-21 | Due Feb 23 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 3.100 | 3.100 |
| 2.36 | Wokingham: Coppid Beech Park and Ride | GD 3 resrv. | С | | Mar-20 | Feb-21 | Mar-22 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 2.400 | 2.400 |

| 2.37 | Bracknell: A322 A329 Corridor Improvements | GD 3 resrv. | С | | Nov-19, amendment Jun 20 | Nov-20 | Nov-21 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.400 | 0.400 | |
|------|---|----------------|----------|---|---|--------|------------|-------|-------|-------|-------|-------|-------|-------|--|
| 2.38 | Theale Station Upgrade | GD 3 resrv. | AR | Water main issue resolved, awaiting new works programme. Access for all footbridge funding released, installation at Christmas | Conditional June 20, lifted Dec 20 | Mar-21 | Due Oct 23 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 4.000 | 4.000 | |
| 2.39 | Wokingham: Coppid Beech northbound on-slip widening | GD 3 resrv. | | Project withdrawn | | | | | | | | | | | |
| 2.40 | Windsor: Town Centre Package | GD 3 resrv. | AR | Main contractor re- tender ongoing due to increased costs, but design is complete. | Jul-20 | Mar-21 | Due Mar 23 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.563 | 1.563 | |
| 2.41 | Not used | | | | | | • | | | | | | | | |
| 2.42 | South Wokingham Distr | ibutor Rd - | – Easter | n Gateway – see BRRP | | | | | | | | | | | |
| 2.43 | Wokingham: Barkham Bridge | GD 3 resrv. | С | 1-yr impact report due July 2022 | Nov-19 | Nov-19 | Feb-21 | 0.000 | 0.000 | 0.000 | 0.000 | 2.100 | 2.136 | 4.236 | |
| 2.44 | Reading Buses: Completing the Connection | GD 3 resrv. | С | 1-yr impact report due July 2022 | Conditional July 20 lifted Nov 20 | Nov-20 | Mar-21 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.541 | 1.541 | |
| 2.45 | Slough Langley High Street phase 1 | GD 3 resrv. | G | Some resurfacing work remaining, completion delay to May. | Conditional June 20 lifted Oct 20 | Feb-21 | Due May 22 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.324 | 1.324 | |
| 2.46 | Slough Langley High Street phase 2 | GD 3 resrv. | G | Some resurfacing work remaining, completion delay to May. | Conditional Jul 20 lifted Oct 20 | Feb-21 | Due May 22 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 1.033 | 1.033 | |
| 2.47 | Bracknell Town Centre The Deck | GD 3 resrv. | С | 1-yr impact report due Nov 2022 | Conditional Nov 20 lifted Dec 20 | Feb-21 | Aug-21 | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.956 | 0.956 | |

| N/a | Independent assessment costs | GD 3 resrv. | N/a | | | | | 0.000 | 0.000 | 0.000 | 0.000 | 0.000 | 0.004 | 0.004 |
|------|--|----------------|-----|---|--|------------------|--------------------|--------|--------|-------------|-------------|-------------|-------------|---------|
| | | | | | Total LGF Spe | nd | | 14.742 | 16.546 | 15.055 | 9.684 | 34.567 | 45.367 | 135.961 |
| | | | | | Unallocated L | GF | | | | | | | | 0.000 |
| | BUSINESS RATES RETER | NTION PILO | т | | | | | | | | | | | |
| Ref. | Scheme Name | Growth Deal | RAG | Notes | LTB Funding Approval | Start on Site | Completion date | | | 2018 /19 | 2019 /20 | 2020 /21 | 2021 /22 | Total |
| | Capital Projects | | | | | | | | | | | | | |
| 2.23 | Reading: South Reading MRT Ph 3-4 | BRRP | С | | Nov-17 | Mar-18 | Due Mar 22 | | | 7.808 | 0.000 | 0.000 | 0.000 | 7.808 |
| 2.26 | Wokingham: Winnersh Relief Road Phase 2 | BRRP | С | Phase 1 privately funded Moved from LGF. 1-yr impact report due Nov 2022 | Conditional Nov 18, lifted Feb 19 | Jan-19 | May-21 | | | 3.000 | 3.260 | 0.000 | 0.000 | 6.260 |
| 2.32 | Maidenhead: Housing Sites Enabling Work Ph. 1 | BRRP | AR | Concerns over ability of final roundabout start. May lead to underspend / reallocation. See BRRP | Conditional Jan 19, lifted Jul 20 | Nov-20 | Due Mar 23 | | | 0.000 | 0.000 | 0.000 | 1.027 | 1.027 |
| 2.34 | Slough MRT Phase 2 | BRRP | R | Delay to start of final section. P&R under review | Jan-19 | Aug-19 | Due Sep 22 | | | 0.000 | 1.000 | 3.000 | 9.300 | 13.300 |
| 2.42 | South Wokingham Distributor Road – Eastern Gateway | BRRP | С | | Nov-19 | Oct-19 | Mar-22 | | | 0.000 | 5.000 | 0.000 | 0.000 | 5.000 |
| | | | | | Total BRRP sp | end – cap | | | | 10.808 | 9.260 | 3.000 | 10.327 | 33.395 |
| | Revenue Projects | | | | | | | | | | | | | |
| N/a | BLIS development | BRRP | N/a | Work completed | | | #N/A | | | 0.044 | 0.046 | 0.000 | 0.000 | 0.090 |
| N/a | Business Case Preparation | BRRP | N/a | 6 proposals approved | | | | | | 0.600 | 0.000 | 0.000 | 0.000 | 0.600 |
| N/a | Forward Plans Team | BRRP | N/a | Proposals being developed | Mar-20 | Oct-20 | Mar-21 | | | 0.000 | 0.000 | 0.065 | 0.685 | 0.750 |

| N/a | Independent assessment of 1 & 5 year evaluations | BRRP | N/a | Transferred from LGF by adjusting LGF / BRRP split for project 2.32 | Due Jul 21 | Due Nov 21 | Due Mar 27 | 0.000 | 0.000 | 0.000 | 0.041 | 0.041 |
|-------|--|------|-----|---|-----------------------------------|---------------|------------|--------|-------|-------------|-------------|--------|
| | | | | | Total BRRP S | pend - Rev | | 0.644 | 0.046 | 0.065 | 0.726 | 1.481 |
| | | | | | Total BRRP S | pend | | 11.452 | 9.306 | 3.065 | 11.053 | 34.876 |
| | | | | | Unallocated I | BRRP | | | | | | 0.000 |
| | GETTING BUILDING FU | ND | | | | | | | | 2020 /21 | 2021 /22 | Total |
| GBF1 | Slough Langley High Street phase 3 | GBF | AG | Re-designed layout expected to complete in Sep. Timings need to avoid Langley College enrolment period. | Cond. Nov 20; lifted May 21 | Oct-21 | Due Sep 22 | | | 0.593 | 1.050 | 1.643 |
| GBF15 | Bracknell A322 A329 Corridor Improvements | GBF | С | | Jul-21 | Nov-21 | Mar-22 | | | 0.000 | 0.450 | 0.450 |
| | | | | | Total GBF Spe | end | | | | 0.593 | 1.500 | 2.093 |

- 16. Scheme 2.34 Slough MRT Phase 2 Update this project consisted of two elements: a new mass rapid transit (MRT) route and a park and ride facility. Whilst the MRT route is currently being delivered, Slough Borough Council has approached the LEP seeking to re-focus the park and ride element, due to anticipated changing demand for this facility. Since the full business case was submitted, planned land use within Slough town centre has changed from commercial and business to higher proportions of residential. In addition, with Heathrow Airport being unable to secure a third runway and reduced passenger usage since the pandemic, expected footfall for the airport will be significantly reduced for the foreseeable future. These factors will all reduce the demand for a traditional park and ride facility, potentially making it poor value for money.
- 17. Slough Borough Council has suggested investigating repurposing the site as a low carbon refuelling hub. This would align with the Government's Decarbonisation plan and provide a sub-regional facility to support the LEP's net zero policies. There will still be an element of park and ride spaces but a greater proportion of electric vehicle charge points. It may also be possible to develop one of the UK's first public hydrogen refuelling facilities capitalising on energy produced by a nearby energy from waste facility.
- 18. As this would constitute a change to the initial proposal it would be appropriate for a revised business case to be produced for consideration by BLTB. However, prior to commissioning this the LEP and Slough Borough Council have decided to undertaken a short piece of work to assess funding & delivery options for such an Energy Hub. This is considering any issues or gaps in the project proposal and the extent to which it could be progressed commercially as opposed to being grant or loan funded by the LEP. This will ensure that funding is allocated in a way that is clear, transparent and that achieves value for money and economic benefit across the Thames Valley area.
- 19. Due to resource challenges within the council, following the issuing of a Section 114 notice, the LEP has carried out a tender exercise on behalf of the council and appointed UK Power Network Services to carry out the options appraisal to assess the feasibility of these changes. It is expected that a full report will be provided to BLTB in November 2022, alongside a revised Business Case if this is considered appropriate.

20. Human Rights Act and Other Legal Implications

21. The <u>Assurance Framework</u>^{vi} referred to above identifies the steps that scheme promoters should take in order to secure financial approval from the LTB. There are, in effect, two layers of scheme approval. The first, and primary layer rests with the scheme promoter (all the schemes referred to in this report are being promoted by Local Authorities). In order to implement the schemes in question, each promoter will need to satisfy themselves that all the legal implications have been considered and appropriately resolved. The secondary layer of approval, given by the LTB, is concerned with the release of funds against the detailed business case. The arrangements for publication of plans via the LEP and promoters' websites, the arrangements for independent assessment and the consideration of detailed scheme reports are appropriate steps to ensure that any significant Human Rights Act or other legal implications are properly identified and considered.

Supporting Information

- 22. The Thames Valley Berkshire LEP website has published summary information about all its Growth Deal-funded projects, including all transport projects. Please go to Thames Valley Berkshire Local Growth Fund ^{vii}and Business Rates Retention Pilot^{viii} e-Books.
- 23. There is a detailed progress report on each of the schemes in the accompanying composite report.

Monitoring and Evaluation

- 24. The Monitoring and Evaluation Plan for the Thames Valley Berkshire Growth Deal has now been agreed with government. In addition to the need for transport scheme promoters to collect and publish monitoring and evaluation reports that comply with DfT guidance for capital schemes, there will be requirements to cooperate with the overall monitoring and evaluation plan for the Growth Deal.
- 25. The difference between the two processes is that one concentrates on the transport impacts and the other on the economic impacts. The basic information required from each scheme promoter is set out in the scheme proformas. This requirement is less onerous for schemes under £5m Growth Deal contribution and runs to much more detail for the larger schemes.
- 26. For most schemes there will be little or no additional Growth Deal monitoring burden beyond that already signalled. Extra effort may be required to comply with the standard set out in the Monitoring and Evaluation plan which is "accurate, timely, verified and quality assured monitoring data". For schemes mentioned by name in the Monitoring and Evaluation Plan (see list below) there will be a separate discussion about the duties on the scheme promoter:
 - 2.01 Newbury: King's Road Link Road
 - 2.04 Wokingham: Distributor Roads Programme
 - 2.06 Reading: Green Park Railway Station
 - 2.08 Slough: Rapid Transit Phase 1

ihttps://www.gov.uk/government/uploads/system/uploads/attachment_data/file/327587/35_Thames_Valley_Berkshire_ Growth_Deal.pdf

<u>"https://www.gov.uk/government/uploads/system/uploads/attachment_data/file/399438/Thames_Valley_Berkshire_Fac_tsheet.pdf</u>

iii<u>https://www.gov.uk/government/uploads/system/uploads/attachment_data/file/589268/170202_Thames_Valley_Berk</u> shire_LEP_GD_factsheet.pdf

^{iv} <u>http://www.thamesvalleyberkshire.co.uk/documents?page=1&folder=192&view=files</u>

vhttp://www.thamesvalleyberkshire.co.uk/berkshire-strategic-transport-forum

^{vi}http://www.thamesvalleyberkshire.co.uk/berkshire-strategic-transport-forum

^{vii} <u>https://spark.adobe.com/page/IUILI858NStY0/</u>

viii https://spark.adobe.com/page/6LOjEtuDgacVm/