

## BOILER REPLACEMENT PROGRAMME 2019/20

Key:

	Completed
	Planned
	Pre-works Survey

**NOTE: Properties are subject to pre-works survey before inclusion on the programme for 2019/20**

Status	Street	Ward	Neighbourhood Locality	Properties in Programme	Properties Completed	Date Completed
	Abotts Way	Cippenham Green	South	1	1	May-19
	Barnfield	Cippenham Green	South	3	2	Apr-19
	Blythe House	Cippenham Green	South	5	0	
	Bowyer Drive	Cippenham Green	South	9	1	May-19
	Bridge Close	Cippenham Green	South	4	1	May-19
	Frenchum Gardens	Cippenham Green	South	4	1	Apr-19
	Harborough Close	Cippenham Green	South	1	0	
	Kennedy House	Cippenham Green	South	1	1	May-19
	Lincoln Way	Cippenham Green	South	7	2	May-19
	Lower Cippenham Lane	Cippenham Green	South	1	0	
	Moreton Way	Cippenham Green	South	3	1	May-19
	Oldway Lane	Cippenham Green	South	1	0	
	St Andrews Way	Cippenham Green	South	2	0	
	The Greenway	Cippenham Green	South	2	0	
	Ward Gardens	Cippenham Green	South	1	1	May-19
	Washington Drive	Cippenham Green	South	3	0	
	Westpoint	Cippenham Green	South	1	0	